


# MUNICIPAL COUNCIL UMRED, DIST - NAGPUR



WSN 45 /TN1/ED/312 /2018  
Date - 27/6/2018

## WORK COMPLETION REPORT

1	Description of the work	Dismantling & Erection of HT/LT Line and DTCs due to road widening from Gangapur Chowk to Shriram Talkies at M. C. Umred under Umred U-1 D/C, Umred S/Dn
2	Name of Contractor	M/s Som Electricals, Nagpur
3	Estimate Sanction No.	CE/NUZ/T/Esst/Dn I/1.3%Sup. Charges/2014-15/09 Dt. 17/11/2014
4	Provision	Dismantling and Erection of overhead HT and LT line with underground cable, Erection of DP Structure with Transformer, etc.
5	Work Order No.	MCU/ED/53/W. O. 100/2015 Dt. 31/01/2015
6	Amount of Sanction Estimate	Rs. 1,47,00,600/-
7	Actual Expenditure Incurred	Rs. 1,09,10,039/-
8	Date of Work Started	Dt. 01/02/2015
9	Date of Work Completed	Dt. 31/03/2017

  
कनिष्ठ विद्युत पर्यवेक्षक  
नगर परिषद, उमरेड

  
Chief Officer  
Municipal Council Umred  
नगर परिषद उमरेड